

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	003 AT	TE-0489-01 TA	AMINO BROS CO INC 521102121 E	PEDBI PEDESTRIAN AND BICYCLE PATHS.	0.70 MI	1,552,299.70	10/20/21 11/21/21	04/04/22 (09/14/22)	14.07 0.00	HORTON-CONST 135
	003 AT	C-4963-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521102101 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN AT CO.	25.90 MI	62,369.91	10/20/21 11/10/21	04/04/22	50.00 0.00	HORTON-CONST 40
U075	007 BR	KA-4798-03 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521022021 E	GRBRS GRADING, BRIDGE AND SURFACING.	2.40 MI	8,967,588.42	02/19/21 03/25/21	06/07/21 (04/04/22)	49.00 34.49	HORTON-CONST 251
U075	007 BR	KA-5284-01 HSIP	HERZOG CONTRACTING CORP 521122131 E	GRSU GRADING & SURFACING.	2.78 MI	5,414,193.56	12/15/21 01/05/22	(04/11/22) (08/24/22)	0.00 0.00	HORTON-CONST 125
K120	022 DP	KA-6337-01 ACSTP	HERZOG CONTRACTING CORP 521126161 E	MILOV MILLING AND HMA OVERLAY.	8.80 MI	1,368,463.98	12/15/21 01/05/22		0.00 0.00	HORTON-CONST 20
75	043 JA	KA-5710-01 HSIP	J WARREN COMPANY INC 521092131 E	ITS INTELLIGENT TRANSPORTATION SYSTEM.	0.00 MI	137,525.00	09/22/21 10/13/21	04/04/22 (04/29/22)	12.00 35.63	HORTON-CONST 50
U075	043 JA	KA-4798-02 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521022031 E	GRBRS GRADING AND SURFACING.	1.40 MI	4,539,960.37	02/19/21 03/25/21	05/17/21 (04/04/22)	84.57 81.42	HORTON-CONST 175
	043 JA	C-5078-01 ACSTP	KING CONSTRUCTION COMPANY, INC. 522014121 E	GRBR GRADING AND BRIDGE.	0.08 MI	622,967.60	01/19/22 02/10/22	(10/17/22) (04/28/23)	0.00 0.00	HORTON-CONST 100
K237	044 JF	KA-6399-01	BETTIS ASPHALT & CONSTRUCTION INC 522026131 E	MILOV MILLING AND HMA OVERLAY.	6.00 MI	1,139,749.53	02/16/22 03/08/22	(05/01/23) (10/15/23)	0.00 0.00	TOPEKA-CONST 25
	046 JO	KA-6147-01 HSIP	TWIN TRAFFIC MARKING CORP 521052161 E	PAVMK PAVEMENT MARKING EB AND WB	3.32 MI	723,728.85	05/19/21 06/23/21		0.00 0.00	OLATHE-CONST 40
1035	046 JO	KA-6074-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521052151 E	4.00L PATCHING AND OVERLAY	2.95 MI	6,467,653.14	05/19/21 06/15/21	08/09/21 (11/02/21)	94.20 59.00	OLATHE-CONST 69
1435	046 JO	KA-5681-01 ACNHP	CLARKSON CONSTRUCTION CO 521052131 E	GRBRS GRADING, BRIDGE AND SURFACING.	0.02 MI	3,432,513.90	05/19/21 06/15/21	03/14/22 (10/06/22)	24.58 16.94	OLATHE-CONST 118
K007	046 JO	KA-5933-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 521122141 E	O-LAY HMA OVERLAY.	2.80 MI	4,729,867.13	12/15/21 01/05/22	(05/02/22) (07/15/22)	0.00 0.00	OLATHE-CONST 45
U056	046 JO	KA-5420-01 ACNHP	AMINO BROS CO INC 521102141 E	GRSU GRADING AND SURFACING.	1.01 MI	6,335,950.54	10/20/21 11/21/21	02/15/22 (12/01/22)	132.53 7.91	OLATHE-CONST 12/01/22
U056	046 JO	KA-6243-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522022111 E	MILOV MILLING AND HMA OVERLAY.	1.29 MI	1,797,830.30	02/16/22 03/14/22		0.00 0.00	OLATHE-CONST 25
U056	046 JO	KA-6246-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522032101 E	MILOV MILLING AND HMA OVERLAY.	0.88 MI	423,590.45	03/16/22 04/22/22		0.00 0.00	OLATHE-CONST 30

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U056	046	KA-6370-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.88	MI	1,305,146.60	03/16/22	0.00	OLATHE-CONST	
	JO	ACNHP	522032111 E HMA OVERLAY. US-56; I-35/US-56	INTCHG RAMP			04/22/22		0.00	30	
I035	056	KA-6401-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.30	MI	5,352,611.68	01/19/22	(06/06/22)	0.00	EMPORIA-CONST
	LY	ACNHP	522012151 E MILLING AND HMA OVERLAY. I-35; E	END OF CONC			02/09/22	(04/15/23)	0.00	85	
U050	056	KA-6398-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	4.49	MI	3,035,191.16	01/19/22	(07/11/22)	0.00	EMPORIA-CONST
	LY	ACNHP	522012141 E 3.0 OVERLAY. US-50; CS/LY CO LI	E TO 200 FT			02/09/22	(04/15/23)	0.00	50	
U050	056	KA-6422-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.85	MI	251,121.49	01/19/22	(06/06/22)	0.00	EMPORIA-CONST
	LY		522016141 E MILLING AND HMA OVERLAY. E CL	EASTWARD .85			02/09/22	(04/15/23)	0.00	85	
K009	058	KA-6413-01	HALL BROTHERS INC	MILOV	5.00	MI	780,833.25	02/16/22	0.00	HORTON-CONST	
	MS		522026151 E MILLING HMA OVERLAY. K-9; K-87	JCT E TO NM			03/08/22		0.00	35	
K009	058	KA-6416-01	HALL BROTHERS INC	MILOV	0.97	MI	216,302.47	02/16/22	0.00	WAMEGO-CONST	
	MS		522026161 E MILLING AND HMA OVERLAY. K-9; NCL	FRANKFORT TO N			03/08/22		0.00	30	
K087	058	KA-6314-01	HALL BROTHERS INC	O-LAY	8.60	MI	1,283,215.30	02/16/22	0.00	HORTON-CONST	
	MS	ACSTP	522022151 E HMA OVERLAY. K-87; SCL OF	VLIETS N TO US-36			03/08/22		0.00	65	
K099	058	KA-6417-01	HALL BROTHERS INC	MILOV	8.06	MI	1,581,056.44	02/16/22	0.00	WAMEGO-CONST	
	MS	ACSTP	522022161 E MILLING AND HMA OVERLAY. K-99; N	K-99/K-9 JCT TO			03/08/22		0.00	30	
U036	058	KA-6335-01	HALL BROTHERS INC	MILOV	5.00	MI	1,467,982.45	02/16/22	0.00	HORTON-CONST	
	MS		522026141 E MILLING AND HMA OVERLAY. US-36; NM/MS	CO LI W TO WCL			03/08/22		0.00	65	
K009	066	KA-6414-01	HALL BROTHERS INC	MILOV	16.10	MI	2,519,858.32	02/16/22	0.00	HORTON-CONST	
	NM	ACSTP	522022181 E MILLING AND HMA OVERLAY. K-9	MS CO LI E TO			03/08/22		0.00	35	
K063	066	KA-6415-01	HALL BROTHERS INC	MILOV	5.90	MI	897,446.25	02/16/22	0.00	HORTON-CONST	
	NM		522026171 E MILLING AND HMA OVERLAY. K-63; PT	CO LI N TO SCL			03/08/22		0.00	35	
K187	066	KA-3875-01	REECE CONSTRUCTION CO INC	GRBRS	0.20	MI	978,124.45	12/15/21	04/25/22	3.33	HORTON-CONST
	NM	ACSTP	521122151 E GRADING, BRIDGE AND SURFACING. K-187: BR	#029 (WEYER CREEK)			01/03/22	(10/01/22)	3.66	120	
K187	066	KA-3876-01	REECE CONSTRUCTION CO INC	GRBRS	0.23	MI	1,497,637.35	12/15/21	04/25/22	3.33	HORTON-CONST
	NM	ACSTP	521122161 E GRADING, BRIDGE AND SURFACING. K-187: BR	#032 (FISHER CREEK)			01/03/22	(10/01/22)	5.28	120	
U036	066	KA-6313-01	HALL BROTHERS INC	MILOV	9.70	MI	3,098,071.27	02/16/22	0.00	HORTON-CONST	
	NM	ACNHP	522022171 E MILLING AND HMA OVERLAY. US-36; NM/MS	CO LI E TO ECL			03/08/22		0.00	65	
K031	070	KA-2365-01	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	6.18	MI	20,148,123.42	03/17/21	05/10/21	116.29	TOPEKA-CONST
	OS	ACSTP	521032151 E GRADING, BRIDGE AND SURFACING. K-31: FROM	E CL OF OSAGE CI			04/20/21	(12/02/22)	54.86	12/02/22	
U075	070	KA-6394-01	DUSTROL INC	RCYLE	7.02	MI	999,753.83	01/19/22	(06/01/22)	0.00	EMPORIA-CONST
	OS		522016151 E CHIP SEAL. US-75; CF/OS CO LI	N ON US-75 TO			02/06/22	(10/15/22)	0.00	25	

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U075	070 OS	KA-6395-01	KILLOUGH CONSTRUCTION INC 522016161 E	MILOV MILLING AND HMA OVERLAY. US-75; S EDGE K-68 INTERSECTION N	2.92 MI	1,429,457.43	01/19/22 02/09/22	(07/05/22) (04/15/23)	0.00 0.00	EMPORIA-CONST 35
	081 RL	U-2373-01 TA	EBERT CONSTRUCTION CO INC 522022191 E	PEDBI SAFE ROUTES TO SCHOOL. MANHATTAN SAFE ROUTES TO SCHOOL	0.39 MI	436,672.15	02/16/22 03/14/22	(05/02/22) (09/30/22)	0.00 0.00	WAMEGO-CONST 75
I070	089 SN	KA-1266-06 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522032121 E	SPECL SPECIAL. I-70 POLK/QUINCY VIADUCT: TOPEKA BLVD TO KANSAS AV	0.00 MI	1,999,035.00	03/16/22 04/08/22	(06/01/22) (08/30/24)	0.00	TOPEKA-CONST 08/30/24
I070	089 SN	KA-6122-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 522022201 E	BRRPR BRIDGE REPAIR. I-70; 70-89-361.33(026), 70-89-361.75 (027),	0.00 MI	5,574,579.70	02/16/22 03/08/22	(05/15/22) (09/30/23)	0.00	TOPEKA-CONST 09/30/23
K004	089 SN	KA-6127-01 ACNHP	PCI ROADS, LLC 522032131 E	BRRPR BRIDGE REPAIR. K-4: BR #231 OVER BNSF RR AND SHUNGANUNGA	0.00 MI	606,868.75	03/16/22 04/14/22	(06/01/22) (11/01/22)	0.00 0.00	TOPEKA-CONST 80
K004	089 SN	KA-6244-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 522032151 E	MILOV MILLING AND HMA OVERLAY. K-4; WB/SN CO LI E TO K-4/ I-70 JC	12.00 MI	2,850,806.88	03/16/22 04/08/22	(06/01/22) (11/01/22)	0.00 0.00	TOPEKA-CONST 55
U024	089 SN	KA-6393-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522032161 E	MILOV MILLING AND HMA OVERLAY. US-24; APPROX 50 FT W OF ROCHEST	0.32 MI	1,724,304.43	03/16/22 04/22/22	(06/15/22) (10/15/22)	0.00 0.00	TOPEKA-CONST 45
U075	089 SN	KA-5629-01	PHILLIPS SOUTHERN ELECTRIC CO INC 521016131 E	LT LIGHTING. US-75: NB RAMP TO N 42ND ST IN SH CO.	0.00 MI	59,450.00	01/20/21 02/22/21	11/02/21 (07/05/22)	0.00 0.00	TOPEKA-CONST 15
U075	089 SN	KA-5976-01	BETTIS ASPHALT & CONSTRUCTION INC 521046161 E	O-LAY 3.0 HMA OVERLAY. U075, SB FR TOPEKA BLVD TO 42ND ST IN SH C	6.50 MI	2,574,596.33	04/21/21 06/01/21	07/06/21 (05/30/22)	94.00 95.48	TOPEKA-CONST 100
U075	089 SN	KA-6128-01 ACNHP	PCI ROADS, LLC 522032141 E	BRRPR BRIDGE REPAIR. US-75; BR#206 & #207 OVER TOPEKA BLVD APPRC	0.00 MI	2,549,668.42	03/16/22 04/14/22	(06/01/22) (11/01/22)	0.00 0.00	TOPEKA-CONST 180
K030	099 WB	KA-6245-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 522032171 E	MILOV MILLING AND HMA OVERLAY K-30; FR K30/US70 JCT N TO END OF R	1.90 MI	489,475.17	03/16/22 04/08/22	(06/01/22) (10/15/22)	0.00 0.00	TOPEKA-CONST 55
K099	099 WB	KA-6397-01 ACSTP	SHILLING CONSTRUCTION CO INC 522022231 E	MILOV MILLING AND HMA OVERLAY. K-99; K-99/K-4 JCT TO WB/PT CO LI	17.34 MI	3,487,737.68	02/16/22 03/08/22	(06/01/22) (09/09/22)	0.00 1.47	WAMEGO-CONST 40
	105 WY	KA-5495-01 HSIP	GERSTNER ELECTRIC INC 521072181 E	LT LIGHTING. I-35 FR ROW LN TO SW BLVD, I-70 AND 57TH ST, K-7 A	0.00 MI	1,425,953.58	07/21/21 08/16/21	01/10/22 (05/02/22)	58.67 58.48	OLATHE-CONST 75
I070	105 WY	KA-2130-02 ACBRF	AMERICAN BRIDGE COMPANY 517112191 E	BR BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU	0.57 MI	67,671,070.05	11/15/17 12/12/17	01/16/18 (05/01/20)	137.49 99.77	BONNER SPRINGS-CONST 10/10/21
I070	105 WY	KA-6369-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522032211 E	MILOV MILLING AND HMA OVERLAY. I 70; FR CHG OF PVMT 1400 FT W OF	10.00 MI	13,161,769.50	03/16/22 04/22/22	04/25/22 (12/16/22)	133.62 0.00	BONNER SPRINGS-CONST 12/16/22
I635	105 WY	KA-5627-01 ACNHP	MILES EXCAVATING INC 521062181 E	BRRPR GRADING, BRIDGE AND SURFACING. I-635: BR.NO.(183) AND (184)	0.09 MI	5,717,355.75	06/16/21 06/24/21	09/24/21 (12/09/22)	114.07 21.40	BONNER SPRINGS-CONST 12/30/22

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I635	105 WY	KA-6086-01 ACNHP	CLARKSON CONSTRUCTION CO 522032201 E	GRBRS	0.01 MI	6,031,010.26	03/16/22 04/08/22	(06/01/22) (05/26/23)	0.00	BONNER SPRINGS-CONST 05/26/23
U069	105 WY	KA-5148-01 ACNHP	AMINO BROS CO INC 521062171 E	GRSU	0.80 MI	1,846,176.55	06/16/21 07/19/21	03/01/22 (10/26/22)	137.69 26.99	BONNER SPRINGS-CONST 11/24/22
U073	105 WY	KA-5498-01 HSIP	MILES EXCAVATING INC 522032191 E	GRSU	0.27 MI	846,304.51	03/16/22 04/09/22	(05/31/22) (08/26/22)	0.00	BONNER SPRINGS-CONST 70
	106 SE	KA-6096-01 HSIP	COOPER CONSTRUCTION LLC 522012181 E	SG	91.87 MI	1,839,487.15	01/19/22 02/06/22		0.00	WAMEGO-CONST 04/07/23

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U050	009	KA-5887-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.51	MI	3,912,440.53	11/18/20	09/22/21	25.00	MARION-CONST
	CS	ACNHP	520112212 E	MILLING AND HMA OVERLAY. U050 FR MN CO LI NE	8.795	M	AND FR	12/17/20	(05/26/22)	39.42	60
U050	009	KA-5983-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	4.18	MI	1,359,978.73	03/17/21	09/22/21	54.29	MARION-CONST
	CS	ACNHP	521032212 E	MILLING AND HMA OVERLAY FR 597 FT E OF RS 92 (ELMDALE RD.) J				04/20/21	(05/26/22)	30.99	35
U050	009	KA-6164-01	VOGTS-PARGA CONSTRUCTION LLC	CONC	0.67	MI	1,798,994.56	10/20/21	(07/25/22)	0.00	MARION-CONST
	CS	ACNHP	521102212 E	CONCRETE PAVEMENT. US-50; FR 133 FT W OF THE W STRONG CI				11/29/21	(11/04/22)	9.29	75
U081	015	KA-5834-01	HALL BROTHERS INC	MILOV	5.09	MI	4,276,942.78	10/21/20	08/16/21	71.67	BELLEVILLE-CONST
	CD	ACNHP	520102202 E	MILLING AND HMA OVERLAY. US81, NB AND SB, FR CD/OT CO LI N 5				12/01/20	(09/23/22)	41.65	60
U081	015	KA-6059-01	WILDCAT CONSTRUCTION CO INC & SUE	PAVRC	2.89	MI	3,855,876.70	11/17/21	(06/13/22)	0.00	BELLEVILLE-CONST
	CD	ACNHP	521112242 E	PAVEMENT RECONSTRUCTION. US81; FR 2.776 MI N OF K9/US81 JC				12/27/21	(10/28/22)	0.00	75
U081	015	KA-6195-01	HALL BROTHERS INC	MILOV	11.54	MI	3,216,870.54	09/22/21	(06/27/22)	0.00	BELLEVILLE-CONST
	CD	ACNHP	521092252 E	MILLING AND HMA OVERLAY. FR 5.085 MI N OF CD / OT CL N TO 1				10/08/21	(10/28/22)	0.00	65
I070	021	KA-3954-01	REECE CONSTRUCTION CO INC	GRBRS	0.02	MI	7,096,608.86	07/22/20	09/10/20	113.39	JUNCTION CITY-CONST
	DK	ACNHP	520072262 E	GRADING, BRIDGE AND SURFACING. BR #112 AND BR #113 (CHAPMA				07/31/20	(11/19/22)	62.94	11/18/22
I070	021	KA-6406-01	APAC KANSAS INC - SHEARS DIVISION	PATCH	2.81	MI	1,682,930.05	03/16/22		0.00	JUNCTION CITY-CONST
	DK	ACNHP	522032232 E	PCCP PATCHING AND HMA OVERLAY. I-70; WB LN & SHLDS RP 286.				04/09/22		0.00	25
K015	021	KA-5851-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	20.59	MI	3,140,977.48	11/18/20	08/02/21	80.00	JUNCTION CITY-CONST
	DK	ACSTP	520112242 E	MILLING AND HMA OVERLAY. K15 FR DK/MN CO LI N TO ABILENE SCI				12/17/20	10/13/21	100.00	45
K014	027	KA-6288-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.95	MI	3,192,937.91	10/20/21	(08/15/22)	0.00	SALINA-CONST
	EW	ACSTP	521102232 E	MILL AND HMA OVERLAY. K 14; RC/EW CO LI N TO S CL OF ELLSWO				11/09/21	(10/14/22)	0.00	40
K156	027	KA-5553-01	VENTURE CORPORATION	GRSU	0.50	MI	1,337,145.50	02/16/22	(04/17/23)	0.00	SALINA-CONST
	EW		522026232 E	GRADING AND SURFACING. K-156 AT K-14 INTER IMPRV IN EW CO. L				03/08/22	(08/04/23)	0.00	70
	031	KA-5850-01	SHILLING CONSTRUCTION CO INC	MILOV	5.05	MI	1,528,401.92	10/21/20	08/18/21	100.00	JUNCTION CITY-CONST
	GE		520106232 E	MILLING AND HMA OVERLAY. KA-5850-01 HOST. KA-5853-01, K57 FR				12/10/20	10/29/21	100.00	30
K177	031	KA-2369-01	WILDCAT CONSTRUCTION CO INC & SUE	GRBRS	13.44	MI	27,715,396.62	07/21/21	03/14/22	44.78	MARION-CONST
	GE	ACSTP	521072282 E	GRADING, BRIDGE AND SURFACING. K-177: FR MR/GE CO LI N TO I7				08/16/21	(10/13/23)	0.79	05/17/24
K244	031	KA-6252-01	APAC KANSAS INC - SHEARS DIVISION	SU	3.94	MI	657,827.10	09/22/21	(08/29/22)	0.00	JUNCTION CITY-CONST
	GE		521096242 E	CHIP SEAL. FR K244/RS270 JCT E TO K57/K244 JCT IN GE CO. L				10/08/21	(09/19/22)	0.00	15
U077	031	KA-2367-05	EBERT CONSTRUCTION CO INC	GRSU	1.14	MI	9,948,131.52	10/20/21	03/15/22	55.47	JUNCTION CITY-CONST
	GE	ACSTP	521102242 E	GRADING AND SURFACING. US-77: FR 0.3 MI S OF US-77/OLD MILF				11/10/21	(12/15/23)	5.19	12/15/23
US40B	031	KA-3952-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.30	MI	15,957,363.42	03/16/22			JUNCTION CITY-CONST
	GE	ACSTP	522032242 E	GRADING, BRIDGE AND SURFACING. US-40B: BR#035 (UP RR & MON				04/09/22		0.00	05/31/24

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	031	TE-0495-01	PRADO CONSTRUCTION LLC	PEDBI	0.00	MI	768,812.50	03/16/22		0.00	JUNCTION CITY-CONST
	GE	TA	522032262 E	PEDESTRIAN & BICYCLE PATHS. VARIOUS SITES IN THE CITY OF JU			04/19/22		0.00	70	
	031	C-4953-01	EBERT CONSTRUCTION CO INC	GRBRS	0.06	MI	1,457,076.68	11/17/21	(05/01/22)		JUNCTION CITY-CONST
	GE	ACSTP	521114232 E	GRADING, BRIDGE AND SURFACING. 1 MI N & 5 MI E OF JUNCTION C			12/27/21	(05/26/23)	0.00	05/26/23	
K128	045	KA-3947-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06	MI	2,813,760.06	12/15/21	(07/05/22)	0.00	BELLEVILLE-CONST
	JW	ACSTP	521122262 E	GRADING, BRIDGE AND SURFACING. K-128: BR NO #022 (WHITE ROC			01/05/22	(05/31/23)	2.25	175	
K-14	045	KA-5631-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	15.22	MI	60,960.84	05/20/20	(09/28/20)	0.00	BELLEVILLE-CONST
	JW		520056212 E	CRACK REPAIR (ASPHALT). K-14 FR US36 JCT N TO NE ST LI IN JW			06/30/20	(11/06/20)	0.00	10	
	053	C-4990-01	L & M CONTRACTORS INC	GRBRS	0.10	MI	539,057.50	10/20/21	(07/18/22)	0.00	SALINA-CONST
	LC	STP	521104232 E	GRADING AND BRIDGE. 0.7 MI S & 2.3 MI E OF LINCOLN OVER BEAV			11/21/21	(12/16/22)	0.00	100	
U056	057	KA-4766-01	ANDALE CONSTRUCTION INC	GRSU	0.51	MI	527,332.56	06/17/20	05/03/21	95.38	MARION-CONST
	MN	ACSTP	520062242 E	GRADING & SURFACING. US56: INTERSECTION OF US56 AND INDUS			07/31/20	08/19/21	100.00	65	
U056	057	KA-6433-01	SCODELLER CONSTRUCTION INC	CRRPR	8.51	MI	216,620.50	11/17/21	04/07/22	33.33	MARION-CONST
	MN		521116232 E	CRACK REPAIR (ASPHALT). MP/MN CL E TO CONCRETE E OF N K-15			12/28/21	(04/27/22)	0.00	15	
U056	059	KA-5416-01	PEARSON CONSTRUCTION LLC	GRSU	0.06	MI	665,685.10	01/19/22	(06/01/22)	0.00	MARION-CONST
	MP	ACNHP	522012232 E	GRADING AND SURFACING. KANSAS AVE (US-56) AND K-153 INTERS			02/06/22	(12/22/22)	0.00	85	
	059	U-2371-01	WARD DAVIS BUILDERS INC	GRSU	0.02	MI	228,620.20	02/16/22		0.00	MARION-CONST
	MP	ACSTP	522022242 E	GRADING AND SURFACING. E DURST ST, E OF N BLACK KETTLE AVI			03/14/22		0.00	55	
U024	062	KA-3950-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06	MI	1,997,525.69	11/18/20	06/21/21	87.65	BELLEVILLE-CONST
	MC	ACNHP	520112252 E	GRADING BRIDGE & SURFACING. US24: BRIDGE #049 (BROWN CREE			12/17/20	(05/31/22)	77.91	170	
U024	062	KA-6218-01	DUSTROL INC	SU	32.81	MI	3,688,465.31	09/22/21	(05/11/22)	0.00	BELLEVILLE-CONST
	MC		521096262 E	SURFACE RECYCLE. FR OB/MC CL E TO MC/CD CL IN MC CO. LGTH			10/08/21	(10/14/22)	0.00	60	
	064	KA-6221-01	BETTIS ASPHALT & CONSTRUCTION INC	O-LAY	11.34	MI	2,136,763.34	09/22/21	(06/27/22)	0.00	MARION-CONST
	MR	ACSTP	521092272 E	HMA OVERLAY. US-56 FR E CL OF COUNCIL GROVE E TO 125 FT E C			10/08/21	(08/12/22)	0.00	30	
K177	064	KA-2368-01	WILDCAT CONSTRUCTION CO INC & SUE	GRBRS	9.18	MI	24,788,568.51	07/21/21	10/05/21	54.03	MARION-CONST
	MR	ACSTP	521072272 E	GRADING, BRIDGE AND SURFACING. K-177: FR 5 MI N OF JCT K177/			08/16/21	(10/13/23)	33.26	05/17/24	
K041	072	KA-6131-01	PCI ROADS, LLC	BRRPR	0.00	MI	783,114.68	01/19/22	(05/01/23)	0.00	SALINA-CONST
	OT	ACSTP	522012242 E	BRIDGE REPAIR. K-41; BRG (025) OVER DRY CR 2.65 MI W OF K-4			02/06/22	(12/01/23)	0.00	150	
	085	KA-6222-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	15.55	MI	2,339,773.69	09/22/21	(07/25/22)	0.00	SALINA-CONST
	SA	ACSTP	521092292 E	MILLING AND HMA OVERLAY. K-4 FR K-4/I-135 JCT E TO GYPSUM S			10/08/21	(10/15/22)	0.00	50	
135	085	KA-6064-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	19.30	MI	17,899,104.38	06/16/21	02/21/22	19.50	SALINA-CONST
	SA	ACNHP	521062252 E	3" HMA OVERLAY I-135 FR MP/SA CO LI (RP 76.96) N TO N SIDE			07/07/21	(12/02/22)	10.62	200	

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	085 SA	KA-5680-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 521062242 E	BRIDGE REPAIR. I135 FR 0.5 MI S OF K140 TO 1.25 MI N OF K140	BRRPR	0.00 MI	1,156,648.05	06/16/21 07/07/21	19.50 28.05	SALINA-CONST 200
K143	085 SA	KA-3940-01 ACSTP	L & M CONTRACTORS INC 522032272 E	GRADING, BRIDGE AND SURFACING. K-143: BR #104 (SALINE RIVER	GRBRS	0.05 MI	668,194.00	03/16/22 04/08/22	0.00 0.00	SALINA-CONST 100
	085 SA	C-5061-01 HSIP	MALM CONSTRUCTION CO 522034232 E	GRADING. SIMPSON RD FR MAGNOLIA TO CRAWFORD ST IN SA CO.	GR	1.99 MI	858,148.44	03/16/22 04/22/22	0.00 0.00	SALINA-CONST 90
K015	101 WS	KA-3959-01 ACSTP	KING CONSTRUCTION COMPANY, INC. 522012252 E	GRADING, BRIDGE AND SURFACING. K-15: BR #023 (ASH CREEK) LO	GRBRS	0.12 MI	2,836,317.49	01/19/22 02/06/22	0.00 0.00	JUNCTION CITY-CONST 185
U036	101 WS	KA-3244-01 ACNHP	SMOKY HILL LLC 521102272 E	GRADING & SURFACING. US-36: FR W CL OF WASHINGTON, E TO E C	GRSU	0.78 MI	4,214,825.50	10/20/21 11/09/21	0.00 0.00	JUNCTION CITY-CONST 185
	101 WS	C-4961-01 ACSTP	REECE CONSTRUCTION CO INC 521114252 E	GRADING, BRIDGE AND SURFACING. 1.1 MI W & 3.4 MI S OF WASHIN	GRBRS	0.11 MI	692,713.28	11/17/21 12/27/21	0.00 4.18	JUNCTION CITY-CONST 90
	106 SE	KA-4745-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521022262 E	SIGNING. VARIOUS LOCATIONS ON U-50, U-56, U-56B, U-77, K-15,	SG	128.99 MI	385,106.80	02/19/21 03/18/21	0.00 0.00	SALINA-CONST 80
	106 SE	KA-6106-01 HSIP	KOMO CONSTRUCTION LLC 521122272 E	SIGNING. VARIOUS LOCATIONS ON US-56, K-149, US-77, K-4, K-21	SG	128.02 MI	477,255.50	12/15/21 01/19/22	0.00 0.00	MARION-CONST 80
	106 SE	KA-6385-01	SHILLING CONSTRUCTION CO INC 522026242 E	MILLING AND HMA OVERLAY. KA 6386-01; US-77 FR US-56 JCT N T	MILOV	10.77 MI	2,096,894.50	02/16/22 03/08/22	0.00 0.00	MARION-CONST 35
K004	106 SE	KA-5871-01	SHILLING CONSTRUCTION CO INC 520106262 E	MILLING AND HMA OVERLAY. HOST, KA 5871-01, K4. KA 5872-01, F	MILOV	32.26 MI	3,298,858.27	10/21/20 12/10/20	83.33 105.16	MARION-CONST 60

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K027	012	KA-3933-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.20 MI	2,342,974.70	12/15/21	(10/01/22)	0.00	ATWOOD-CONST
	CN	ACSTP	521122313 E	GRADING, BRIDGE AND SURFACING. K-27: BR #005 (NORTH FORK BI			01/05/22	(10/01/23)	0.59	175
K123	020	KA-5569-01	MCCORMICK EXCAVATION & PAVING LLC	PAVRC	3.51 MI	2,776,538.20	11/17/21	(07/01/22)	0.00	ATWOOD-CONST
	DC		521116313 E	PAVEMENT RECONSTRUCTION. FR SD/DC CO LN N 3.509 MI TO THE			12/28/21	(11/01/22)	0.00	80
K383	020	KA-6322-01	VENTURE CORPORATION	MILOV	14.13 MI	3,526,615.19	10/20/21	(07/01/22)	0.00	ATWOOD-CONST
	DC	ACNHP	521102313 E	MILL AND HMA OVERLAY. K-383; FR DC/SD CL E 14.134 MI TO W			11/09/21	(11/01/22)	0.00	45
U183	026	KA-5418-01	SMOKY HILL LLC	GRSU	0.59 MI	3,522,760.35	12/15/21	(05/02/22)	0.00	HAYS-CONST
	EL	ACNHP	521122323 E	GRADING AND SURFACING. US-183 (VINE ST): FR S CL TO 350 FT S			01/13/22	(10/17/22)	0.00	115
	026	C-5035-01	WILDCAT CONSTRUCTION CO INC & SUE	GRSU	3.37 MI	9,211,214.66	09/22/21	11/08/21	119.31	HAYS-CONST
	EL	ACSTP	521094363 E	GRADING AND SURFACING. 230TH AVE FR I-70 TO FEEDLOT RD AND			10/25/21	(11/18/22)	23.05	12/17/22
I070	032	KA-6066-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	9.28 MI	6,877,430.41	05/19/21	(07/18/22)	0.00	OAKLEY-CONST
	GO	ACNHP	521052353 E	MILL AND HMA OVERLAY I-70; FR 4 MI E OF K211 (PARK) E 9.27			06/21/21	(10/15/22)	4.10	70
K023	032	KA-6324-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.56 MI	2,903,282.60	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO	ACSTP	521112373 E	MILL AND HMA OVERLAY. K-23; FR S CL OF GOVE N AND E TO SD C			12/27/21	(10/15/22)	4.61	45
K023A	032	KA-6326-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.83 MI	455,479.22	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116343 E	MILL AND HMA OVERLAY. K-23 ALT; FR S JCT K-23 N AND E TO JC			12/27/21	(10/15/22)	0.00	45
K023S	032	KA-6325-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.35 MI	89,779.01	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116323 E	MILL AND HMA OVERLAY. K-23 SPUR ROUTE; FR JCT OF I-70 N .34			12/27/21	(10/15/22)	0.00	45
U040	032	KA-6501-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	0.58 MI	86,896.33	01/19/22	04/21/22	0.00	OAKLEY-CONST
	GO	ACHSP	522012363 E	PAVEMENT MARKING. US-40; FR GO/LG CO LI E .575 MI TO END O			02/09/22		29.27	15
U024	033	KA-3930-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.08 MI	2,408,522.83	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACCMQ	521102323 E	GRADING, BRIDGE AND SURFACING. US-24: BR #002 (ANTELOPE CF			11/09/21	(11/01/23)	4.26	160
U024	033	KA-3960-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.03 MI	1,497,916.35	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102343 E	GRADING, BRIDGE AND SURFACING. US-24: BR #005 (SOUTH FORK			11/09/21	(11/01/23)	3.36	140
U024	033	KA-3961-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.05 MI	1,781,591.95	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102353 E	GRADING, BRIDGE AND SURFACING. US-24: BR #006 (SOUTH FORK			11/09/21	(11/01/23)	3.35	140
U024	033	KA-6419-01	VENTURE CORPORATION	MILOV	8.01 MI	1,886,455.12	03/16/22		0.00	HAYS-CONST
	GH	ACSTP	522032323 E	MILLING AND HMA OVERLAY. US-24; FR ECL OF HILL CITY E 8.010			04/08/22		0.00	25
U283	033	KA-6418-01	VENTURE CORPORATION	MILOV	13.49 MI	3,612,818.90	03/16/22	(04/08/22)	0.00	HAYS-CONST
	GH	ACSTP	522032313 E	MILLING AND HMA OVERLAY. US-283; FR PROUT ST N 13.494 MI TO			04/08/22		0.00	35
	055	KA-6500-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	3.16 MI	416,607.01	01/19/22	04/21/22	0.00	OAKLEY-CONST
	LG	ACHSP	522012353 E	PAVEMENT MARKING. US 40; FR RP 67.709 TO 70.705 AND US 83;			02/09/22		19.54	15

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K025	055 LG	KA-5981-01 ACSTP	VENTURE CORPORATION 521032313 E	MILOV MILLING AND HMA OVERLAY FR WH/LO CO LI N 14 MI APPROX RM 1-	14.00 MI	3,458,060.10	03/17/21 04/20/21	(09/06/22) (10/15/22)	0.00 5.82	OAKLEY-CONST 40
U040	055 LG	KA-3915-01 ACSTP	SPORER LAND DEVELOPMENT INC 522012373 E	GRBRS GRADING, BRIDGE AND SURFACING. US-40: BR #008 (NORTH BRIDGE)	0.52 MI	1,855,958.48	01/19/22 02/06/22	(10/01/22) (05/19/23)	0.68	OAKLEY-CONST 06/01/23
U040	055 LG	KA-6209-01 ACSTP	VENTURE CORPORATION 521092313 E	MILOV MILL AND HMA OVERLAY. FR LG/WA CO LI E 25.89 M TO 500 FT E	25.89 MI	3,759,052.94	09/22/21 10/08/21	(06/15/22) (10/14/22)	0.00 3.53	OAKLEY-CONST 40
	055 LG	C-4996-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521072363 E	SG SIGNING. VARIOUS MAJOR AND MINOR COLLECTORS IN LG CO. LGT	206.76 MI	304,748.94	07/21/21 08/27/21	(05/02/22) (09/06/22)	0.00 0.00	OAKLEY-CONST 90
K009	069 NT	KA-6310-01 ACSTP	VENTURE CORPORATION 521122343 E	MILOV MILLING AND HMA OVERLAY. K-9; FR DC/NT CO LI E 16.153 MI TO	16.15 MI	5,574,599.20	12/15/21 01/03/22	(10/01/22) (12/01/22)	0.00	PHILLIPSBURG-CONST 01/06/23
K181	071 OB	KA-3938-01 ACSTP	BRIDGES INC 522032343 E	GRBRS GRADING, BRIDGE AND SURFACING. K-181: BR #042 (TWIN CREEK) L	0.04 MI	1,585,322.53	03/16/22 04/22/22	(03/06/23) (11/01/23)	0.00 0.00	PHILLIPSBURG-CONST 135
K383	074 PL	KA-2372-03 ACSTP	VENTURE CORPORATION 521062383 E	GRBRS GRADING AND SURFACING. K-383 FR N EWS OF BR #051 (PRAIRIE C	5.79 MI	12,326,486.93	06/16/21 06/24/21	10/25/21 (12/30/22)	115.08 16.77	PHILLIPSBURG-CONST 12/30/22
	082 RO	K-1659-07	VENTURE CORPORATION 522036353 E	1.5OL 1.5" OVERLAY. STATE PARK; FR 1.827 MI S OF US 24/PARK ENTRA	1.83 MI	307,770.00	03/16/22 04/08/22	(05/01/23) (06/01/23)	0.00 0.00	PHILLIPSBURG-CONST 10
K258	082 RO	KA-6379-01	VENTURE CORPORATION 522036363 E	MILOV MILLING AND HMA OVERLAY. K-258; FR START OF K258 N 3.74 MI	3.74 MI	801,606.50	03/16/22 04/08/22	(05/01/23) (06/01/23)	0.00 0.00	PHILLIPSBURG-CONST 10
U281	084 RS	KA-2370-03 ACSTP	SPORER LAND DEVELOPMENT INC 522032373 E	GRBRS GRADING, BRIDGE AND SURFACING. US-281: FR LAND RD N TO US-2	10.82 MI	36,162,567.00	03/16/22 04/14/22	(05/15/22) (05/02/25)	0.53	HAYS-CONST 05/02/25
K123	090 SD	KA-5568-01	MCCORMICK EXCAVATION & PAVING LLC 521116353 E	PAVRC PAVEMENT RECONSTRUCTION. K-123; FR BEGINNING K 123 N 1.940	1.94 MI	1,644,052.00	11/17/21 12/28/21	(07/01/22) (10/01/22)	0.00 0.00	ATWOOD-CONST 80
K383	090 SD	KA-6323-01	VENTURE CORPORATION 521106363 E	MILOV MILL AND HMA OVERLAY. K-383; FR W RADIUS OF K383/US 83 JCT	1.32 MI	333,727.79	10/20/21 11/09/21	(05/01/22) (10/01/22)	0.00 0.00	ATWOOD-CONST 45
I070	091 SH	KA-6013-01 HSIP	IES HOLDINGS, INC 521062363 E	LT LIGHTING. I-70/US24B INTERCHANGE IN GOODLAND, IN SH CO.	0.00 MI	227,002.85	06/16/21 07/01/21	(10/01/21) (03/01/23)	0.00 31.52	ATWOOD-CONST 40
	092 SM	KA-5918-01	VENTURE CORPORATION 520096393 E	MILOV MILLING AND HMA OVERLAY. KA 5918-01 HOST PROJ. KA-5716-01, U	66.20 MI	11,306,571.86	09/16/20 10/09/20	08/23/21 (08/01/22)	41.74 25.06	PHILLIPSBURG-CONST 115
K025	097 TH	KA-5982-01 ACSTP	MCCORMICK EXCAVATION & PAVING LLC 521032363 E	MILOV MILLING AND HMA OVERLAY FR N CL OF COLBY N 11.492 MI TO RA/	11.49 MI	2,967,029.70	03/17/21 04/23/21	(05/01/22) (07/01/22)	0.00 11.52	ATWOOD-CONST 40
U083	097 TH	KA-6308-01 ACNHP	MCCORMICK EXCAVATION & PAVING LLC 521122363 E	MILOV MILLING AND HMA OVERLAY. FR US 83/US 24 JCT N 11.507 MI TO	11.51 MI	4,504,877.67	12/15/21 01/05/22		0.00 0.00	ATWOOD-CONST 40

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-6107-01	KOMO CONSTRUCTION LLC	SG	107.16 MI	431,937.71	09/22/21	(04/25/22)	0.00	PHILLIPSBURG-CONST
	SE	HSIP	521092323 E	SIGNING. US-183, US-24, K-258 & K-18 IN RO, OB, RS, GH AND P			10/25/21	(07/01/22)	16.08	180
	106	KA-6354-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	13.02 MI	2,071,529.97	10/20/21	(09/06/22)	0.00	OAKLEY-CONST
	SE		521106373 E	MILL AND HMA OVERLAY. HOST KA 6354-01. KA 6355-01, US 24 FR			11/10/21	(10/15/22)	10.68	35
1070	106	KA-4746-03	FULSOM BROTHERS INC	SG	205.01 MI	3,300,529.03	06/17/20	05/03/21	59.43	OAKLEY-CONST
	SE	HSIP	520062343 E	SIGNING. I-70 IN SHERMAN, THOMAS, GOVE, TREGO, ELLIS AND RU:			07/28/20	(06/30/22)	31.39	175

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	001	KA-3913-01	A M COHRON AND SONS INC	GRBRS	0.36 MI	3,934,125.60	11/18/20	06/01/21	77.93	IOLA-CONST
	AL	ACNHP	520112474 E	GRADING, BRIDGE & SURFACING. US-54: BRIDGE #066 (UNION PACIF			12/28/20	(07/01/22)	83.92	213
K031	002	KA-3907-01	WCI INC	GRBRS	0.18 MI	1,651,342.24	12/16/20	07/06/21	77.84	GARNETT-CONST
	AN	ACSTP	520122414 E	GRADING, BRIDGE & SURFACING. K-31:BR #044 (N F LITTLE OSAGE			01/22/21	(05/01/22)	60.82	167
K039	006	KA-3912-01	KILLOUGH CONSTRUCTION INC	GRBRS	0.09 MI	722,897.60	12/15/21		0.00	IOLA-CONST
	BB	ACSTP	521122404 E	GRADING, BRIDGE AND SURFACING. K-39: BR #048 (FLAT ROCK CRE			01/05/22		0.00	85
U069	006	KA-5563-01	LAFORGE & BUDD CONST CO INC	GRSU	0.91 MI	2,645,573.03	03/16/22		0.00	IOLA-CONST
	BB	HSIP	522032414 E	GRADING AND SURFACING. US-69 AT 3RD, 6TH, 12TH, AND 25TH ST			04/08/22		0.00	165
K099	010	KA-6317-01	CORNEJO & SONS LLC	MILOV	13.47 MI	2,336,618.57	01/19/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522012424 E	MILLING AND HMA OVERLAY. K-99; FR JCT K99/U-166B N TO CQ/E			02/09/22		0.00	35
U166B	010	KA-4997-01	B & B BRIDGE COMPANY LLC	GRBRS	0.08 MI	1,173,443.79	03/16/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522032424 E	GRADING, BRIDGE AND SURFACING. US-166B: BR #009 OVER DEER			04/08/22		0.00	125
	011	KA-6371-01	BLEVINS ASPHALT CONSTRUCTION COM	MILOV	4.34 MI	1,170,571.38	03/16/22		0.00	PITTSBURG-CONST
	CK		522036434 E	MILLING AND HMA OVERLAY. KA 6371-01 HOST; KA 6409-01; US-69					0.00	35
171	011	KA-5776-01	MISSION CONSTRUCTION COMPANY INC	BRRPR	0.00 MI	806,337.40	04/21/21	07/19/21	57.22	PITTSBURG-CONST
	CK	ACNHP	521042484 E	BRIDGE REPAIR BR# (070)(KCS RAILROAD) 3.2 MI E OF JCT US-6			06/03/21	(07/22/22)	48.53	180
U166	011	KA-1005-02	EMERY SAPP & SONS INC	GRBRS	4.24 MI	54,885,701.55	09/22/21	01/10/22	38.98	PITTSBURG-CONST
	CK	ACNHP	521092464 E	GRADING, BRIDGE AND SURFACING. US-166 FROM US-166/US-400 J			10/08/21	(12/20/24)	4.93	12/20/24
U166	011	KA-3905-01	BRIDGES INC	GRBRS	2.15 MI	15,447,717.56	01/20/21	03/04/21	96.57	PITTSBURG-CONST
	CK	ACNHP	521012444 E	GRADING, BRIDGE & SURFACING. BR #135 - #140 ON US166 LOC 0.2			02/22/21	(11/18/22)	66.87	03/31/23
1035	016	KA-6402-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	11.53 MI	10,236,943.47	01/19/22	03/21/22	18.46	GARNETT-CONST
	CF	ACNHP	522012434 E	MILLING AND HMA OVERLAY. I-35; FR LY/CF CO LI TO 0.7 MI S			02/06/22	(05/13/22)	52.87	65
	016	TE-0446-02	KILLOUGH CONSTRUCTION INC	GRSU	0.18 MI	881,581.73	09/22/21	03/14/22	12.90	GARNETT-CONST
	CF	TA	521092474 E	GRADING & SURFACING. DOWNTOWN STREETScape IMPROVEMEN			10/27/21	(10/01/22)	18.06	155
K126	019	KA-3103-01	B & B BRIDGE COMPANY LLC	GRBRS	0.33 MI	6,310,016.92	01/15/20	04/30/20	82.68	PITTSBURG-CONST
	CR	ACNHP	520012414 E	GRADING, BRIDGE AND SURFACING. BRIDGE 039 ON K-126 IN CRAW			02/10/20	(05/01/22)	87.08	254
U069	019	KA-5149-01	B & B BRIDGE COMPANY LLC	GRSU	0.06 MI	521,885.00	06/16/21	04/11/22	0.00	PITTSBURG-CONST
	CR	ACNHP	521062464 E	GRADING & SURFACING. US-69 AND MCKAY ST IN THE CITY OF FRO			07/19/21	(07/21/22)	0.00	70
US-69	019	KA-1554-03	KOSS CONSTRUCTION COMPANY	GRBRS	5.25 MI	23,457,300.84	09/18/19	03/09/20	89.95	PITTSBURG-CONST
	CR	ACNHP	519092424 E	GRADING, BRIDGE AND SURFACING. US-69 FR .2 MI N OF US-69/K-4			10/09/19	(10/01/22)	71.23	428
K099	025	KA-6340-01	CORNEJO & SONS LLC	MILOV	4.80 MI	821,195.09	01/19/22		0.00	INDEPENDENCE-CONST
	EK		522016414 E	MILLING AND HMA OVERLAY. K-99; CQ/EK CO LN N TO W JCT 160			02/09/22		0.00	35

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I035	030 FR	KA-6076-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521122424 E	MILOV MILL AND HMA OVERLAY. I-35; FR OS/FR CO LI TO	11.05 MI	15,567,826.76	12/15/21 01/03/22	02/28/22 (10/12/22)	13.33 8.24	GARNETT-CONST 165
K033	030 FR	KA-3951-01 ACSTP	PYRAMID CONTRACTORS INC 520082454 E	GRBRS GRADING, BRIDGE & SURFACING. BR 123 (BNSF RAILWAY) LOCATED	0.46 MI	5,186,760.02	08/19/20 09/21/20	05/03/21 (10/30/22)	50.00 34.77	GARNETT-CONST 320
K068	030 FR	KA-6329-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 522032434 E	MILOV MILLING AND HMA OVERLAY.K-68; FR OS/FR CO LI E TO WCL OF OTT	12.62 MI	3,984,272.50	03/16/22 04/08/22		0.00 0.00	GARNETT-CONST 45
	030 FR	TE-0482-01 TA	AMINO BROS CO INC 521082464 E	PEDBI PEDESTRIAN & BICYCLE PATHS. PEDESTRIAN FACILITIES & CONNEC	0.61 MI	365,992.70	08/18/21 09/15/21	(05/16/22) (07/27/22)	0.00 0.00	GARNETT-CONST 75
U059	050 LB	KA-3903-01 ACCMQ	A M COHRON AND SONS INC 521102494 E	GRBRS GRADING, BRIDGE AND SURFACING. US-59: BR #008 OVER LABETTE	0.15 MI	3,188,246.02	10/20/21 11/10/21	03/23/22 (11/01/22)	0.00 10.91	PITTSBURG-CONST 155
U059	050 LB	KA-6319-01 ACNHP	EMERY SAPP & SONS INC 522012454 E	MILOV MILLING AND HMA OVERLAY. US-59; KS/OK ST LI TO NCL OSWEGO I	13.59 MI	2,148,386.05	01/19/22 02/09/22		0.00 0.00	PITTSBURG-CONST 40
U400	050 LB	KA-6304-01 ACNHP	CORNEJO & SONS LLC 521122434 E	MILOV MILLING AND HMA OVERLAY. FR MG/LB CO LI TO END PCCP W OF J	8.83 MI	1,515,236.03	12/15/21 01/10/22		0.00 0.00	PITTSBURG-CONST 25
K152	054 LN	KA-5147-01 ACSTP	KILLOUGH CONSTRUCTION INC 521062484 E	GRSU GRADING & SURFACING. K-152 (E MARKET ST) AND S INDUSTRIAL B	0.24 MI	775,762.17	06/16/21 07/19/21	03/28/22 (10/11/22)	10.00 13.60	GARNETT-CONST 100
	054 LN	TE-0479-01 TA	RFB CONSTRUCTION CO INC 520092474 E	PEDBI PEDESTRIAN & BICYCLE PATHS. PLEASANTON; ASH ST FROM W 15'	0.98 MI	297,061.32	09/16/20 10/29/20	01/19/21 08/05/21	100.00 95.84	GARNETT-CONST 47
K068	061 MI	KA-2373-02 ACSTP	MILES EXCAVATING INC 521122454 E	GRSU GRADING AND SURFACING. K-68: FR RS-1032 (SOMERSET RD) E 0.8	0.78 MI	2,101,153.04	12/15/21 01/05/22	02/21/22 (12/09/22)	129.55 26.08	GARNETT-CONST 12/09/22
K068	061 MI	KA-2373-03 ACSTP	MILES EXCAVATING INC 521122464 E	GRBRS GRADING, BRIDGE AND SURFACING. BR #044 (SOUTH WEA CREEK)	2.76 MI	16,742,116.85	12/15/21 01/05/22	03/02/22 (12/22/23)	55.76 9.62	GARNETT-CONST 12/22/23
K068	061 MI	KA-6230-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 521122484 E	MILOV MILLING AND HMA OVERLAY. K-68; FR US-69/K-68 JCT E TO KS/MO	4.52 MI	1,197,179.65	12/15/21 01/03/22		0.00 0.00	GARNETT-CONST 25
U069	061 MI	KA-6055-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521126454 E	3.OOL 3.0 HMA AND 1.0 HMA-RCI OVERLAY. US-69; FR 1.3 MI S OF 359TH	10.91 MI	18,885,512.04	12/15/21 01/03/22	03/31/22 (10/07/22)	6.43 32.84	GARNETT-CONST 140
U169	061 MI	KA-6241-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522012464 E	O-LAY OVERLAY. US-169; FR 3.9 MI S OF US-169/K-68 JCT (BAPTISTE DR	10.68 MI	11,304,770.68	01/19/22 02/06/22	03/24/22 (06/24/22)	21.67 42.20	GARNETT-CONST 60
	061 MI	N-0709-01 STP	MILES EXCAVATING INC 522034464 E	GRSU GRADING AND SURFACING. METCALF RD FR W 287TH ST TO S 2ND	0.92 MI	4,229,588.10	03/16/22 04/14/22		0.00 0.00	GARNETT-CONST 185
U160	063 MG	KA-5424-01 HIF	BRYANT & BRYANT CONSTRUCTION INC 521072494 E	GRSU GRADING AND SURFACING. US-160 (W MAIN ST) FR E OF 10TH ST (U	0.15 MI	1,237,552.00	07/21/21 08/26/21	02/28/22 (08/04/22)	30.12 37.92	INDEPENDENCE-CONST 83

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	063 MG	KA-6389-01	CORNEJO & SONS LLC	MILOV	5.52 MI	907,756.12	12/15/21		0.00	INDEPENDENCE-CONST
			521126494 E	MILLING AND HMA OVERLAY. US-160; FR ECL OF INDEPENDENCE E			01/10/22		0.00	15
U166	063 MG	KA-6411-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	0.50 MI	358,865.30	01/19/22		0.00	INDEPENDENCE-CONST
			522016424 E	MILLING AND HMA OVERLAY. ECL COFFEYVILLE E TO E JCT US-166/			02/06/22		0.00	30
U169	063 MG	KA-6412-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.80 MI	2,611,292.63	01/19/22		0.00	INDEPENDENCE-CONST
		ACNHP	522012484 E	MILLING AND HMA OVERLAY. US-169; E JCT US-166/169 N TO POT			02/06/22		0.00	30
	063 MG	C-5048-01	HECK & WICKER INC	GRSU	0.61 MI	1,693,581.53	10/20/21	03/28/22	27.78	INDEPENDENCE-CONST
		ACSTP	521104494 E	GRADING AND SURFACING. RS-818 AT VERDIGRIS RIVER NEAR 380C			11/10/21	(07/29/22)	27.55	90
I035	070 OS	KA-6075-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.83 MI	6,032,502.06	12/15/21	02/28/22	13.94	GARNETT-CONST
		ACNHP	521122494 E	MILL AND HMA OVERLAY. I-35; FR 4.8 MI S OF OS/FR CO LI (ROC			01/03/22	(10/12/22)	8.37	165
I035	070 OS	KA-6126-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00 MI	86,228.06	12/15/21	02/28/22	13.33	GARNETT-CONST
		ACNHP	521122504 E	BRIDGE REPAIR. BRG #35-70-6.68 (010); I-35 NB OV ROCK CREE			01/03/22	(10/12/22)	0.00	165
K068	070 OS	KA-6328-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	1.01 MI	380,333.91	03/16/22		0.00	GARNETT-CONST
			522036454 E	MILLING AND HMA OVERLAY. K-68; FR K-268/K-68 JCT E TO OS/FR			04/08/22		0.00	45
	106 SE	KA-6358-01	DUSTROL INC	RCYLE	31.90 MI	3,004,770.93	01/19/22		0.00	IOLA-CONST
			522016464 E	SURFACE RECYCLE. HOST KA 6358-01 KA 6359-01, K58 JCT K99 E T			02/06/22		0.00	25

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	005	KA-6290-01	VENTURE CORPORATION	MILOV	30.72 MI	6,430,184.00	10/20/21	(06/20/22)	0.00	GREAT BEND-CONST
	BT	ACSTP	521102515 E	MILL AND HMA OVERLAY. RH/BT CL TO U281/K4 JCT; E K4 JCT TO			11/09/21	(08/19/22)	0.00	45
K156	005	KA-5811-01	VENTURE CORPORATION	RCYLE	17.24 MI	4,444,200.01	09/16/20	08/02/21	100.00	GREAT BEND-CONST
	BT	ACNHP	520092515 E	SURFACE RECYCLE AND HMA OVERLAY. K156 FR E JCT K156/US56 N			10/09/20	(10/01/21)	99.25	55
U281	005	KA-3891-01	VENTURE CORPORATION	GRBRS	0.01 MI	1,021,471.50	07/21/21	09/27/21	100.00	GREAT BEND-CONST
	BT	ACSTP	521072515 E	GRADING, BRIDGE & SURFACING. BRIDGE #025 (BLOOD CREEK DRA			08/16/21	(03/04/22)	95.91	100
	005	C-4965-01	L & M CONTRACTORS INC	GRBRS	0.07 MI	606,942.75	07/21/21	01/27/22	62.35	GREAT BEND-CONST
	BT	HSIP	521074565 E	GRADING AND CULVERT. N WASHINGTON AVE AND N 30 RD, NW 50			08/23/21	(04/15/22)	85.24	85
	008	KA-6229-01	SHILLING CONSTRUCTION CO INC	MILOV	19.15 MI	3,278,995.75	11/17/21	(06/06/22)	0.00	EL DORADO-CONST
	BU	ACNHP	521112515 E	MILLING AND HMA OVERLAY. US-54; E CL OF EL DORADO TO GW C			12/28/21	(08/12/22)	1.45	50
K177	009	KA-5439-01	KINGS CONSTRUCTION CO INC	GRBRS	0.79 MI	8,249,140.67	05/19/21	10/04/21	38.91	EL DORADO-CONST
	CS	ACSTP	521052252 E	GRADING, BRIDGE AND SURFACING. BR #032 OVER BNSF RR ON K-			06/23/21	(11/04/22)	41.60	275
	018	C-4955-01	B & B BRIDGE COMPANY LLC	GRBR	0.15 MI	1,028,436.51	11/17/21	04/11/22	12.00	WINFIELD-CONST
	CL	ACSTP	521114585 E	GRADING AND BRIDGE. 2 MI E & 5.8 MI N OF CAMBRIDGE OVER GRC			12/27/21	(09/30/22)	2.12	75
U183	024	KA-3266-01	VOGTS-PARGA CONSTRUCTION LLC	GRSU	0.76 MI	5,817,680.94	11/17/21	03/24/22	54.15	PRATT-CONST
	ED		521116525 E	GRADING AND SURFACING. U-183: KINSLEY SCL N TO THE US-183/U			01/03/22	(12/23/23)	9.45	12/23/23
1135	040	KA-6347-01	CILLESSEN & SONS	PAV/MK	21.00 MI	436,371.37	09/22/21	(07/05/22)	0.00	EL DORADO-CONST
	HV	HSIP	521092525 E	PAVEMENT MARKING. I-135 SG/HV CL TO HV/MP CL IN HV CO. L			10/13/21	(08/12/22)	0.00	25
	048	C-5043-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.31 MI	2,751,347.15	09/22/21	03/24/22	4.40	PRATT-CONST
	KM	ACSTP	521094595 E	GRADING, BRIDGE AND SURFACING. 1.4 MI S & 0.5 MI W OF ADAMS			10/08/21	(06/30/23)	5.37	250
	073	KA-6227-01	VENTURE CORPORATION	MILOV	37.36 MI	6,285,353.50	09/22/21	(08/08/22)	0.00	GREAT BEND-CONST
	PN		521092535 E	MILLING AND HMA OVERLAY. VARIOUS LOC K156 HG/PN CL TO WC			10/08/21	(10/28/22)	10.18	60
U056	073	KA-3265-01	VENTURE CORPORATION	GRSU	0.67 MI	3,793,766.13	01/16/19	04/08/19	0.00	GREAT BEND-CONST
	PN	ACNHP	519012575 E	GRADING AND SURFACING. GARFIELD, FR WCL TO ECL IN PAWNEE			02/13/19	03/11/20	100.50	140
U056	073	KA-3265-02	VENTURE CORPORATION	GRBRS	0.73 MI	4,462,317.14	03/17/21	08/02/21	54.22	GREAT BEND-CONST
	PN	ACNHP	521032525 E	GRADING, BRIDGE & SURFACING. US-56: FR BR 001 (BIG COON CR)			04/20/21	(06/30/22)	36.19	225
	073	C-4948-01	L & M CONTRACTORS INC	GRBR	0.17 MI	587,684.90	10/21/20	12/14/20	100.00	GREAT BEND-CONST
	PN	STP	520104525 E	GRADING AND BRIDGE. 1 M N & 3 M W OF ROZEL OVER PAWNEE RIV			12/01/20	(05/21/21)	100.29	125
K014	078	KA-1007-02	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	7.26 MI	42,559,273.09	02/19/21	05/11/21	69.94	HUTCHINSON-CONST
	RN	ACNHP	521022535 E	GRADING, BRIDGE AND SURFACING. K-14 (K-96): FR 4.45 MI SE OF			03/18/21	(06/16/23)	37.01	12/15/23
	078	TE-0457-01	PRADO CONSTRUCTION LLC	PEDBI	0.80 MI	479,350.50	09/22/21	(05/30/22)	0.00	HUTCHINSON-CONST
	RN	TA	521092545 E	PEDESTRIAN & BICYCLE PATHS. WASHINGTON ST FR N 17TH AVE TC			10/29/21	(04/20/22)	0.00	50

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	078	C-4977-01	CC & I ENGINEERING INC / COMPASS CC	SG	215.34	MI 365,246.68	05/19/21		33.13	HUTCHINSON-CONST
	RN	HSIP	521052585 E	SIGNING, MAJOR AND MINOR COLLECTORS E OF K-14 IN RN CO. LG			06/23/21	(04/15/22)	27.67	160
K014	080	KA-1007-03	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	7.96	MI 42,298,903.77	02/19/21	05/11/21	69.94	GREAT BEND-CONST
	RC	ACNHP	521022565 E	GRADING, BRIDGE AND SURFACING. K-14(K-96): FROM RN/RC CO LN			03/18/21	(06/16/23)	52.94	12/15/23
K014	080	KA-3893-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.56	MI 4,321,593.70	01/19/22	(08/09/22)	0.00	GREAT BEND-CONST
	RC	ACNHP	522012565 E	GRADING, BRIDGE AND SURFACING. K-14: BR NO #032 (COW CREEK			02/06/22	(06/20/23)	0.00	190
	087	KA-5174-01	PHILLIPS SOUTHERN ELECTRIC CO INC	ITS	0.00	MI 1,492,604.00	06/17/20	03/15/21	99.08	WICHITA NORTH-CONST
	SG		520066515 E	INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON			07/21/20	01/05/22	73.99	218
	087	KA-6349-01	CILLESSEN & SONS	PAV/MK	12.95	MI 985,689.97	09/22/21	(05/02/22)	0.00	WICHITA NORTH-CONST
	SG	HSIP	521092565 E	PAVEMENT MARKING. LOC#1 I-135, LOC#2 RAMPS AT I-135 AND 4			10/13/21	(07/31/22)	0.00	50
I235	087	KA-5510-02	J & J CONTRACTORS INC	GDFC	0.47	MI 1,132,632.04	07/21/21	04/18/22	0.00	WICHITA WEST-CONST
	SG	HSIP	521072585 E	GUARDRAIL. VARIOUS LOCATIONS ON I235 FR BR OVER BNSF RR E			08/26/21	(08/30/22)	12.76	95
K096	087	KA-6136-01	PCI ROADS, LLC	BRRPR	0.00	MI 506,017.70	10/20/21	(06/22/22)	0.00	WICHITA NORTH-CONST
	SG	ACNHP	521102595 E	BRIDGE REPAIR. EB K-96, BR#284 OV THE LITTLE SLOUGH CREEK A			11/10/21	(09/30/22)	5.34	80
K096	087	KA-6231-01	PRADO CONSTRUCTION LLC	PATCH	4.60	MI 2,818,113.03	12/15/21	03/14/22	12.93	WICHITA WEST-CONST
	SG	ACNHP	521122535 E	PCCP PATCHING. EB/WB K-96; FR HMA/CONCRETE TRANSITION BET			01/10/22	(12/31/22)	39.35	147
K254	087	KA-5554-01	PEARSON CONSTRUCTION LLC	GRSU	0.38	MI 705,099.32	01/19/22	(05/09/22)	0.00	WICHITA NORTH-CONST
	SG		522016595 E	GRADING AND SURFACING. K-254 AT ROCK ROAD IN KECHI IN SG CO			02/06/22	(10/31/22)	8.93	85
U054	087	KA-6088-01	A M COHRON AND SONS INC	GRBRS	0.03	MI 2,059,146.34	01/19/22	(04/25/22)	0.00	WICHITA WEST-CONST
	SG	ACNHP	522012575 E	GRADING, BRIDGE AND SURFACING. US-54 BRIDGE #113 IN SG CO L			02/10/22	(11/30/22)	1.85	130
	087	N-0674-01	PEARSON CONSTRUCTION LLC	GRSU	0.16	MI 871,270.40	04/21/21	06/01/21	100.00	WICHITA NORTH-CONST
	SG	STP	521042585 E	GRADING & SURFACING. DERBY:W PATRIOT AVE / E 63RD ST S FRO			05/25/21	02/11/22	99.68	135
	087	N-0678-01	PEARSON CONSTRUCTION LLC	GRSU	1.05	MI 8,712,915.16	09/22/21	11/15/21	24.32	WICHITA NORTH-CONST
	SG	HIF	521092575 E	GRADING & SURFACING. BEL AIRE: WOODLAWN ST FROM 37TH ST T			10/25/21	(10/01/22)	19.77	333
	087	N-0691-01	CONSPEC INC (KANSAS PAVING)	GRSU	0.55	MI 3,602,273.64	07/21/21	03/14/22	7.73	WICHITA WEST-CONST
	SG	STP	521072565 E	GRADING AND SURFACING. PARK CITY: 61ST ST N FR WICHITA VALL			09/01/21	(01/27/23)	8.56	220
	087	N-0717-01	PEARSON CONSTRUCTION LLC	GRSU	0.57	MI 7,089,360.00	03/16/22	(04/25/22)		WICHITA NORTH-CONST
	SG	CMQ	522032515 E	GRADING AND SURFACING. ACADEMY AVE FROM S CATHEY ST TO M			04/09/22	(01/20/23)	5.75	06/30/23
	093	C-4979-01	CENTURY FENCE CO	SG	192.04	MI 261,754.69	03/17/21	10/18/21	72.00	GREAT BEND-CONST
	SF	HSIP	521032575 E	SIGNING AND PAVEMENT MARKING. VARIOUS MAJOR COLLECTOR F			04/27/21	(11/05/21)	86.59	25
U166	096	KA-6430-01	CORNEJO & SONS LLC	PATCH	9.00	MI 9,886,401.56	01/19/22	04/14/22	3.68	WINFIELD-CONST
	SU	ACNHP	522012585 E	PCCP PATCHING. US-166; FR US-81/US-166 JCT E APPROX 9 MI T			02/09/22	(02/28/23)	1.15	190

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	013	KA-6253-01	HEFT & SONS, L.L.C.	SU	10.96	MI 338,635.00	09/22/21		0.00	DODGE CITY-CONST
	CA		521096636 E	CHIP SEAL. FR S JCT US-283/US-160 E TO WCL OF ASHLAND IN C			10/21/21		0.00	10
U160	013	KA-6286-01	PAVEMENT PROS LLC	CRRPR	13.22	MI 62,286.29	09/22/21		20.00	DODGE CITY-CONST
	CA		521096646 E	CRACK REPAIR (ASPHALT). FR W CL OF ASHLAND E TO CA/CM CO L			10/21/21		90.00	20
U183	013	KA-6312-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.53	MI 2,968,222.46	11/17/21		0.00	DODGE CITY-CONST
	CA	ACSTP	521112626 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO THE US-160/US			12/27/21		0.00	40
U283	013	KA-6228-01	DUSTROL INC	SU	11.63	MI 1,304,200.65	09/22/21	(04/11/22)	12.00	DODGE CITY-CONST
	CA	ACSTP	521092616 E	SURFACE RECYCLE AND CHIP SEAL. US 283; FR N JCT US-283/US-160			10/08/21	(05/20/22)	11.65	25
U283	013	KA-6307-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.59	MI 2,844,505.61	11/17/21	(08/08/22)	0.00	DODGE CITY-CONST
	CA	ACSTP	521112616 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO S JCT OF US-28			12/27/21	(10/14/22)	0.00	50
	013	TE-0477-01	APAC KANSAS INC - SHEARS DIVISION	PEDBI	0.31	MI 552,891.70	03/17/21	07/19/21	100.00	DODGE CITY-CONST
	CA	TA	521032626 E	PEDESTRIAN & BICYCLE PATH. LOCUST FR OAK - POPULAR ST, AND			05/10/21	(11/30/21)	81.76	70
	013	C-4945-01	L & M CONTRACTORS INC	GRBR	0.09	MI 886,970.05	10/21/20	01/05/21	100.00	DODGE CITY-CONST
	CA	STP	520104696 E	GRADING & BRIDGE. 1.7 M S & 8 M E OF MINNEOLA OVER BLUFF CR			12/01/20	(06/30/21)	97.54	115
	013	C-4974-01	SIGN-UP LTD	SG	62.25	MI 62,141.50	03/17/21	08/09/21	74.29	DODGE CITY-CONST
	CA	HSIP	521032616 E	SIGNING. VARIOUS MAJOR COLLECTORS IN S 1/2 OF CA CO. LGTH I			05/10/21	(11/01/21)	95.91	35
	029	KA-6344-01	SCODELLER CONSTRUCTION INC	CRRPR	9.42	MI 48,245.00	09/22/21		0.00	DODGE CITY-CONST
	FO		521096656 E	CRACK REPAIR (ASPHALT). HOST FR US50 W JCT NE TO WCL DODC			10/27/21		0.00	20
U050	029	KA-2384-01	KOSS CONSTRUCTION COMPANY	GRBRS	8.58	MI 50,336,566.96	12/15/21	02/28/22	31.95	DODGE CITY-CONST
	FO	ACNHP	521122646 E	GRADING, BRIDGE AND SURFACING. US-50: GY/FO CL E TO 1.7 MI E			01/03/22	(05/01/25)	3.20	05/01/25
U050	029	KA-5150-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	0.33	MI 733,685.25	05/20/20	(04/01/21)	95.71	DODGE CITY-CONST
	FO	ACNHP	520052636 E	GRADING AND SURFACING. DODGE CITY: US-50 AND GARY AVE. IN F			06/23/20	(07/20/21)	94.25	70
U050	029	KA-5175-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	1.19	MI 2,744,393.83	11/17/21		0.00	DODGE CITY-CONST
	FO	ACHSP	521112646 E	GRADING AND SURFACING. US-50: INTERSECTIONS OF CLARK AND			12/27/21		0.00	90
U050	029	KA-6423-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	0.15	MI 114,188.80	11/17/21	(03/15/22)	30.00	DODGE CITY-CONST
	FO		521116636 E	GUARDRAIL. 1/2 MI E OF THE CITY OF BELLEFONT. BR NO. 50-29			12/27/21	(03/29/22)	74.45	10
U400	029	KA-6298-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	15.90	MI 3,595,746.06	11/17/21		0.00	DODGE CITY-CONST
	FO		521116626 E	MILL AND HMA OVERLAY. FR US-56/283 JCT E TO ECL OF FORD IN			12/27/21		0.00	30
K025	034	KA-5826-01	VENTURE CORPORATION	MILOV	9.85	MI 1,775,509.54	12/16/20	08/23/21	100.00	LIBERAL-CONST
	GT	ACSTP	520122616 E	MILLING AND HMA OVERLAY. K-25 FR NCL ULYSSES TO KE CO LI IN			01/14/21	04/18/22	91.12	35
K023	035	KA-6302-01	VENTURE CORPORATION	MILOV	10.53	MI 2,277,110.21	11/17/21	(07/01/22)	0.00	LIBERAL-CONST
	GY	ACSTP	521112656 E	MILL AND HMA OVERLAY. FR ME/GY CL N TO US-56/K-23 JCT IN GY			12/27/21	(10/01/22)	18.64	50

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U050	035 GY	KA-2383-01 ACNHP	KOSS CONSTRUCTION COMPANY 521122636 E	GRADING, BRIDGE AND SURFACING. US-50: CIMARRON E CL E TO G	GRBRS	6.57 MI 37,448,867.29	12/15/21 01/03/22	02/28/22 (05/01/25)	31.95 3.36	DODGE CITY-CONST 05/01/25
U050	035 GY	KA-5430-01 ACNHP	SMOKY HILL LLC 521042676 E	GRADING AND SURFACING. US50 FROM WCL TO MAPLE STREET IN	GRSU	0.08 MI 439,373.25	04/21/21 05/25/21	10/11/21 (01/28/22)	88.57 94.78	DODGE CITY-CONST 70
	035 GY	C-4994-01 HSIP	SIGN-UP LTD 521032646 E	SIGNING. VARIOUS MINOR COLLECTOR ROUTES IN GY AND FO CO.	SG	47.68 MI 27,740.50	03/17/21 05/13/21	07/26/21 (11/01/21)	64.00 98.32	DODGE CITY-CONST 25
U050	038 HM	KA-6293-01 ACNHP	VENTURE CORPORATION 521102616 E	MILL AND HMA OVERLAY. FR ECL OF SYRACUSE E TO HM/KE CL IN I	MILOV	11.32 MI 2,917,782.24	10/20/21 11/09/21	(06/01/22) (10/01/22)	0.00 21.47	SYRACUSE-CONST 100
U050	038 HM	KA-6295-01 ACNHP	VENTURE CORPORATION 521102626 E	MILL AND HMA OVERLAY. FR CO/KS STATE LINE E TO ECL OF SYRAC	MILOV	17.18 MI 3,517,730.04	10/20/21 11/09/21	04/29/22 (10/01/22)	0.00 21.08	SYRACUSE-CONST 100
K156	042 HG	KA-5869-01	VENTURE CORPORATION 520126626 E	MILLING AND HMA OVERLAY. K156, FR E U283 JCT E TO PN CO LI I	MILOV	19.38 MI 2,203,645.91	12/16/20 01/14/21	(07/01/21) (10/15/21)	100.00 99.55	DODGE CITY-CONST 90
U283	042 HG	KA-5870-01 ACSTP	VENTURE CORPORATION 520122636 E	MILLING AND HMA OVERLAY. U283, FR FO CO LI N TO S EWS OF BUC	MILOV	11.49 MI 2,106,389.20	12/16/20 01/14/21	(07/01/21) (10/15/21)	100.00 96.53	DODGE CITY-CONST 90
U050	047 KE	KA-6294-01 ACNHP	VENTURE CORPORATION 521102636 E	MILL AND HMA OVERLAY. FR HM/KE CL E TO WCL OF LAKIN IN KE C	MILOV	14.96 MI 3,976,613.80	10/20/21 11/09/21	(06/01/22) (10/01/22)	0.00 22.05	SYRACUSE-CONST 100
K023	051 LE	KA-6311-01 ACSTP	VENTURE CORPORATION 521122676 E	MILL AND HMA OVERLAY K-23; FR FILE CO LI N TO LE/GO CO LI	MILOV	30.12 MI 5,426,425.70	12/15/21 01/03/22	(06/27/22) (12/02/22)	0.00 0.00	GARDEN CITY-CONST 75
K096	051 LE	KA-6334-01	VENTURE CORPORATION 521126686 E	MILLING AND HMA OVERLAY. K-96; FR WCL OF DIGHTON E TO 1ST S	MILOV	0.43 MI 134,775.30	12/15/21 01/03/22	(06/27/22) (12/02/22)	0.00 0.00	GARDEN CITY-CONST 75
K023	060 ME	KA-6301-01 ACSTP	VENTURE CORPORATION 521112676 E	MILL AND HMA OVERLAY. FR N OF R/R TRACKS N OF MEADE N TO M	MILOV	12.60 MI 2,643,594.75	11/17/21 12/27/21	(07/01/22) (10/01/22)	0.00 22.16	LIBERAL-CONST 50
U054	060 ME	KA-6296-01 ACNHP	VENTURE CORPORATION 521102676 E	MILL AND HMA OVERLAY. FR ECL OF MEADE E TO ME/CA CL IN ME C	MILOV	15.72 MI 4,163,702.35	10/20/21 11/09/21	(04/15/22) (08/15/22)	0.00 10.57	LIBERAL-CONST 60
U160	060 ME	KA-6321-01	J & R SAND CO INC 521116656 E	MILL AND HMA OVERLAY. US160; FR SW/ME CL E TO US-160/US-54	MILOV	3.82 MI 712,626.74	11/17/21 12/27/21	(04/04/22) (09/01/22)	0.00 0.00	LIBERAL-CONST 45
4	068 NS	KA-4049-01 ACSTP	MORGAN BROTHERS CONSTRUCTION 520082646 E	GRADING AND SURFACING. K-4: FR WCL E TO ECL IN CITY OF BROM	GRSU	0.35 MI 1,255,131.01	08/19/20 10/06/20	(01/10/21) (09/30/21)	0.00 0.00	DODGE CITY-CONST 105
U083	086 SC	KA-3252-01	VENTURE CORPORATION 521126696 E	MILL AND HMA OVERLAY. US-83; FR CONCRETE PAVEMENT IN CITY	MILOV	14.96 MI 5,451,392.04	12/15/21 01/03/22	(08/15/22) (10/14/22)	0.00 0.00	GARDEN CITY-CONST 40
U054	088 SW	KA-2385-01 ACNHP	KOSS CONSTRUCTION COMPANY 521082616 E	GRADING AND SURFACING. US54: FR 0.4 MI SW OF US54/TUCKER RI	GRSU	3.05 MI 23,989,534.32	08/18/21 09/15/21	03/01/22 (08/31/23)	56.42 7.71	LIBERAL-CONST 12/15/23

CONTRACT STATUS REPORT AS OF 05MAR23

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	088	KA-2385-03	KOSS CONSTRUCTION COMPANY	GRBRS	2.80 MI	31,968,907.23	11/13/19	01/13/20	91.25	LIBERAL-CONST
	SW	ACNHP	519112656 E	GRADING, BRIDGE & SURFACING. US54: FR 0.11 MI SW OF US54/R P			12/06/19	(05/27/22)	75.07	06/23/23
U083	088	KA-2220-01	J & R SAND CO INC	GRSU	13.77 MI	17,664,526.60	11/17/21	(06/01/22)		LIBERAL-CONST
	SW	ACNHP	521112686 E	GRADING AND SURFACING. US-83 KS/OK ST LN, N TO 0.9 MI N OF			12/27/21	(09/01/23)	0.50	09/29/23
U083	088	KA-5600-01	J & R SAND CO INC	GRSU	0.77 MI	2,685,939.16	11/17/21	(04/01/22)		LIBERAL-CONST
	SW		521116696 E	GRADING AND SURFACING. US-83 AND SALLEY RD LOC 1 MI N OF L			12/27/21	(09/01/23)	0.00	09/29/23
U083	088	KA-6297-01	J & R SAND CO INC	UBAS	8.37 MI	1,114,416.67	10/20/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACNHP	521102696 E	ULTRATHIN BONDED ASPHALT SURFACING. FR US-83/160 JCT N TO			11/09/21	(10/31/22)	0.00	20
U160	088	KA-6320-01	J & R SAND CO INC	MILOV	12.88 MI	1,681,568.24	11/17/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACSTP	521112696 E	MILL AND HMA OVERLAY. US160; FR US-83/160 JCT E TO SW/ME C			12/27/21	(09/30/22)	0.00	45
	106	KA-4749-01	SIGN-UP LTD	SG	57.45 MI	216,939.17	08/19/20	(12/01/20)	10.00	DODGE CITY-CONST
	SE	HSIP	520082656 E	SIGNING. US-160, US-283, AND K-34 IN CLARK, MEADE AND COMANC			10/06/20	(04/30/21)	16.05	50
	106	KA-4749-02	MARTIN OUTDOOR ENTERPRISES INC	SG	93.93 MI	399,909.70	08/19/20	(10/19/20)	69.33	DODGE CITY-CONST
	SE	HSIP	520082686 E	SIGNING. US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUS			09/28/20	(04/25/21)	100.00	75
	106	KA-6093-01	KOMO CONSTRUCTION LLC	SG	97.43 MI	479,146.28	09/22/21	01/24/22	5.00	DODGE CITY-CONST
	SE	HSIP	521092626 E	SIGNING. VARIOUS LOCATIONS ON US-400, US-50, US-283, AND US-			10/25/21	(08/24/22)	84.94	180
K034	106	KA-5858-01	VENTURE CORPORATION	MILOV	25.53 MI	2,698,092.96	12/16/20	07/01/21	100.00	DODGE CITY-CONST
	SE		520126686 E	MILLING AND HMA OVERLAY. KA-5858-01 HOST. KA-5856-01, K34 FR			01/14/21	(04/22/22)	86.56	45
K094	106	KA-6273-01	PAVEMENT PROS LLC	CRRPR	10.78 MI	50,167.70	08/18/21		0.00	DODGE CITY-CONST
	SE		521086636 E	CRACK REPAIR. HOST KA 6274-01 FR CLARK COUNTY LAKE ENTRA			09/15/21		0.00	20
K190	106	KA-6351-01	HEFT & SONS, L.L.C.	SU	12.29 MI	353,219.60	09/22/21		0.00	LIBERAL-CONST
	SE		521096686 E	CHIP SEAL. HOST KA 6351-01. KA 6353-01, K-31, FR GT/HS CO			10/21/21		0.00	15
U054	106	KA-6272-01	PAVEMENT PROS LLC	CRRPR	32.41 MI	78,130.86	08/18/21	03/29/22	40.00	DODGE CITY-CONST
	SE		521086626 E	CRACK REPAIR. HOST KA 6270-01 US54 FR CA/ME CL E TO CA/FO			09/15/21		99.97	20
U283	106	KA-6341-01	PAVEMENT PROS LLC	CRRPR	25.18 MI	124,167.00	09/22/21		0.00	DODGE CITY-CONST
	SE		521096676 E	CRACK REPAIR (ASPHALT). KA 6343-01; FR NS/HG CO LI N TO NE			10/21/21		0.00	40
	106	C-5034-01	BRIDGES INC	GRBRS	0.84 MI	8,540,655.22	09/22/21	01/10/22	35.60	DODGE CITY-CONST
	SE	CHBP	521094696 E	GRADING, BRIDGE AND SURFACING. GRAY, CLARK AND MEADE CO			10/27/21	(04/01/25)	20.71	04/01/25