

CONTRACT : 511042091 E STATUS : CONAP PROJECT ID : U077 058 KA 0716 01
WORK TYPE : GRBRS GRADE, BRIDGE & SURF LENGTH : 0.73 MI
LOCATION : Big Blue River Br (013), 0.5 Miles East of Blue Rapids
CONTRACTOR : 00370 UNITED CONTRACTORS INC

BEGIN DATE: 09/01/2011 END DATE : 09/01/2011
DIARY TYPE : A - PROJECT DIARY

DATE: 09/01/2011 DAY: Thursday TEMP MAX: 85.0 MIN: 66.0
WEATHER: Sunny and Clear CIOW: Asphalt Paving, Concrete Paving, Grading and
WORK DAY CHARGED: 1 CLEANUP DAYS : 0 STATES DELAY: 0
LIQUID DAMAGES (A): 0 LIQUID DAMAGES (B): 0
INSPECTOR: Kevin Palic TYPE: A - PROJECT DIARY

Base Contractor

Placed CTB on mainline from station 120+00 to station 140+00.
Completed trimming, compaction and cure on material at 7:30 PM. See
project diary G for equipment, personnel and pay quantities.

Asphalt Plant

First load went out at 8:50 AM. Made plant inspection at 10 AM.
Picked up sample for lot 3 at 11:45 AM and fished testing at 3:10 PM.
Last load left at 5:05 PM. See project diary E for equipment and
personnel.

Asphalt Contractor

Started flagger and pilot car operation at 8 AM. Started laydown at
9:15 AM at station 23+50 EB lane and ended at station 74+45 EB.
Traffic control off the road at 6:10 PM. John Doe, District
Construction Engineer on project to discuss compaction issues. See
project diary B for equipment, personnel and pay quantities.

Traffic Control Contractor

Started at 8:15 AM and installed Give-em-a-brake, Fines Doubled in
Work Zones, Road Work Ahead and End Road Work signs. Also installed
Road Work Ahead and End Road Work signs at county road H and J.
Contractor brought a full flaggers set of signs on portable based and
cones for a complete flagger set up. They will finish setting the
remainder of the signs and Type III barricades tomorrow. Finished at
5 PM. See project diary H for equipment and personnel.

Paving Contractor

Contractor paved mainline 24' wide 11" NRDJ westbound from station
15+508 to station 15+118 and from station 14+771 to station 14+510.
Also paved 6' shoulder from station 15+508 to station 15+162 and
station 14+726 to station 14+510. See project diary C for equipment,
personnel and pay quantities.

Erosion Control Contractor

Contractor started at 8 AM removed silt fence at station 15+80 and
repaired erosion control blankets. Received maintenance forms for
rain event. Aggregate ditch liner at locations 17+97 right and 29+75

CONTRACT : 511042091 EDIARY TYPE : A - PROJECT DIARY

left will not be required due to rock formations in the ditch. Also placed Type II Erosion Control Blankets and silt fence at 34+75 right and left per plan. Contractor installed perimeter controls around wetland mitigation area at station 38+75 right. Finished at 6:30 PM. See project diary X for equipment, personnel and pay quantities.

Structures Contractor

Contractor started at 8 AM. Drove piles 1-7 on pier 9 station 188+33. Continued decking from station 180+78.94 to station 183+13.94. Tying steel for the deck at station 180+78.94 to station 182+45.94 and for pier cap #6 at station 185+81.94. Placed concrete for abutment #2 at station 190+86.19. Deck pour is scheduled for the 11th. John Doe, District Construction Engineer visited project. See project diary X for equipment, personnel and pay quantities.

Grading Contractor

Contractor started at 7 AM performing contractor furnished excavation from station 225+00 to station 255+00 left. Cutting ditch from station 122+00 to station 129+50 and placing as common excavation from station 134+55 to station 141+75 right and left. Finished at 5 PM. See project diary X for equipment, personnel and pay quantities.

Working Day charged.

KP